

	APPROVED BUDGET	ACTUALS INVOICED	ESTIMATE TO COMPLETE (ETC)	ESTIMATE AT COMPLETION (EAC) (Actuals + ETC)	BUDGET	VARIANCE (Budget - EAC)	BUDGET REMAINING (Budget - Actuals)
--	--------------------	---------------------	-------------------------------	--	--------	----------------------------	--

Original Budget Approved in town board meeting
 Change Order Westar Tech Services Corp on 9/14/2017
 8/31/2017
 REVISED Budget

\$ 1,900,000					\$ 1,900,000		
\$ 21,350					\$ 21,350		
\$ 25,000					\$ 25,000		
\$ 1,946,350	\$ 241,019				\$ 1,946,350		\$ 1,705,331

VENDOR PO #	PO Amount	invoiced Amount	Balance on PO	Date	Balance on PO for each contractor
Westar Tech Services - Plumbing	\$ 118,595	\$	\$ 118,595	9/14/2017	\$ 118,595
Harry Rotolo & Son Inc. - Electrical	\$ 149,998	\$ 3,325	\$ 146,673	6/23/2017	
Harry Rotolo & Son Inc. - Electrical	\$ 149,998	\$ 1,425	\$ 145,248	7/19/2017	
Harry Rotolo & Son Inc. - Electrical	\$ 149,998	\$ 2,201	\$ 143,047		\$ 143,047
Fusco Engineering		\$ 10,000		8/7/2017	
Verticon - General Contractor	\$ 1,227,995	\$ 94,193	\$ 1,133,803	7/1/2017 - 7/31/2017	
Verticon - General Contractor	\$ 1,252,995	\$ 129,876	\$ 1,028,927	8/1/2017 - 8/31/2017	\$ 1,028,927
TOTAL		\$ 241,019			\$ 1,290,569

RECEIVED
 From B. Morrow
 NOV 08 2017
 T.B. Morrow
 TOWN CLERK
 CHESTER, NEW YORK