


June 8, 2016

Vincent Finizia – Chairman
Zoning Board of Appeals Town of Chester
786 Kings Highway
Chester, NY 10918



Re: Construction Trailer Variance at
40 Well Sweep Lane
Sugar Loaf, NY
Section 13 / Block 1 / Lot 7

Dear Mr. Finizia,

As you have noted to provide a milestone schedule to mark construction progress for the intended bridge / driveway which is needed to gain access to the buildable portion of the property at 40 Well Sweep Lane.

1. Once the permit is approved I expect to start immediately to excavate and in install the first pier. Duration: 3 to 5 weeks
2. Excavate the install second pier. Duration: 3 to 5 weeks
3. Install first leg of roadway. Duration: 3 weeks
4. Excavate the install third pier. Duration: 3 to 5 weeks
5. Install second leg of roadway. Duration: 3 weeks
6. Excavate the install final pier. Duration: 3 to 5 weeks
7. Install final leg of roadway. Duration: 3 weeks
8. Excavate and fill to finish and complete curing time for concrete. Duration: 3 to 5 weeks

These times total roughly 8 months of ongoing work to complete the required driveway / bridge system under ideal conditions. Once complete the site preparations for relocating the trailer can begin. I would like to ask for the variance to be extended to 18 months to allow for any unforeseen circumstances.

Sincerely,

A handwritten signature in black ink, appearing to be "Andre' Keel".

Andre' Keel
34 Glenford Wittenberg Road
Glenford, NY 12433
Cell: 914 224 3779
Email: keelarchitecture@gmail.com